

Construction Schedule Update on Orleans, MA Wastewater Infrastructure Project Two-Week Look Ahead Starting February 7, 2022

Every week the construction contractors for Contract No. 2019-01 – Downtown Area Wastewater Treatment Facility and Effluent Disposal, Daniel O’Connell’s Sons, Inc. and Contract No. 2019-02 – Downtown Area Collection System and Pumping Stations, Robert B. Our Co., Inc. provide a “two-week look ahead” that summarizes anticipated construction activity in the planned project area.

Contract No. 2019-01 – Downtown Area Wastewater Treatment Facility and Effluent Disposal

During the next two weeks, construction crews and detours are scheduled to be at the following locations:

- 29 Overland Way: Expect construction traffic and equipment to be entering and exiting at Bay Ridge Lane. Work includes installing drainage, plumbing, HVAC, electrical, and process piping and equipment.
- 32 Lots Hollow Road: Expect construction traffic and equipment to be entering and exiting at Lots Hollow Road. Work includes installing wick wells.

Contract No. 2019-02 – Downtown Area Collection System and Pumping Stations Area

During the next two weeks construction crews and detours are scheduled to be at the following locations:

- Main Line Crew 1: Snow Library parking lot to install sewer manhole, gravity sewer, and force main. At that time the Library parking lot will be closed while crews work on sewer installation. The Library will remain open, and parking will be allowed at Post Office Square, handicap access will be available at the Library. A Police Detail will be on site for guidance. When complete, Crew 1 will move to Canal Road up to Jones Road excavating and installing gravity sewer.
- Main Line Crew 2: Cottage Street installing low pressure sewer and sewer services as well as replacing water services. Starting February 14th Crew 2 will be working in the Route 6 crossing layout installing carrier pipe within the previously installed pipe sleeve under Route 6, note there will be no work on Route 6 and there are no Route 6 detours scheduled at this time.
- Traffic Delays/Detours (See detour plans on the “Construction Activities and Detours” webpage):
 - The Snow Library parking lot will be closed while crews work on sewer installation. The Library will remain open, and parking will be allowed at Post Office Square, handicap access will be available at the Library. A Police Detail will be on site for guidance.
 - Cottage Street weekdays from 7AM to 4PM. Roads will be closed to through traffic, but access will be allowed to residents and local businesses. Detail officers will be on site for guidance.

The plans, system map and additional information are available on the Town’s website.

<https://www.town.orleans.ma.us/wastewater-infrastructure/phase-1-downtown-area>

For questions please contact: Martin “Reggie” Donoghue, P.E.:

Telephone: 508-833-6967

E-mail: rdonoghue@town.orleans.ma.us

Please note that this is a projected schedule and is subject to adjustment based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing pipe and manhole testing, interior manhole work, raising manhole covers in preparation for paving, paving and performing general cleanup at various locations throughout the project area.